

Jane Addams Construction Projects

Contract Number:	I-13-4166		
Project Description:	I-90 Bridge Reconstruction - Roselle Road		
Budget:	\$23,510,708	Updated:	7/27/2017
Notice To Proceed:	3/24/2014	Project Phase:	Construction
Contract Start Date:	3/24/2014	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	8/1/2017	Location:	Milepost 65.6
Contract Award Amount:	\$22,391,150	County:	Cook
Contract Authorized Amount*:	\$23,942,450	Prime Contractor:	Lorig Construction Company
Board Approval Date:	2/27/2014	Earned To Date:	\$21,011,161
DBE Advertised Goal:	19.00%	Percent Complete:	87.757%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
A-K Underground, Inc.	No	
AC Iron, LLC	Yes	D/MBE
Aldridge Electric, Inc.	No	
Antigo Construction, Inc.	No	
Badger Daylighting Corp	No	
Campanella & Sons, Inc.	Yes	D/WBE
Central Boring, Inc.	No	
Central Lawn Sprinklers	No	
Clausen Structures, Inc.	No	
Clean Cut Tree Service, Inc.	No	
Commercial Fabricators	No	
Crown Painting, Inc.	No	
DND Electric, Inc	Yes	MBE, VOSB
Hennegan & Associates, Ltd.	No	
Illini Precast, LLC.	Yes	DBE
JA Johnson Paving Company	No	
James D Fiala Paving Co Inc	No	
JNS, Inc.	Yes	WBE
Lindahl Brothers Inc.	No	
Marciano Underground LLC	No	
MIDCO Electric Supply, Inc.	Yes	D/WBE
Midwest Fence Corp	No	
Natural Creations Landscaping, Inc.	Yes	D/MBE
Prairie Material Sales, Inc.	No	
Quality Saw & Seal	No	
Ray Edwards Contractors, Inc.	No	
RoadSafe Traffic Systems, Inc.	No	
Vulcan Construction Materials, LP	No	
Western Remac, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.