

## Jane Addams Construction Projects

<b>Contract Number:</b>	<b>I-13-4168</b>		
<b>Project Description:</b>	<b>I-90 Bridge Reconstruction - Meacham Road</b>		
<b>Budget:</b>	<b>\$26,752,891</b>	<b>Updated:</b>	<b>7/27/2017</b>
<b>Notice To Proceed:</b>	4/10/2014	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	4/10/2014	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	10/9/2016	<b>Location:</b>	Milepost 67.4
<b>Contract Award Amount:</b>	\$22,949,997	<b>County:</b>	Cook
<b>Contract Authorized Amount*:</b>	\$26,604,518	<b>Prime Contractor:</b>	F.H. Paschen, S.N. Nielsen & Assoc., LLC
<b>Board Approval Date:</b>	2/27/2014	<b>Earned To Date:</b>	\$25,187,321
<b>DBE Advertised Goal:</b>	19.00%	<b>Percent Complete:</b>	94.673%

### Subcontractor List^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
AC Iron, LLC	Yes	D/MBE
Arrow Road Construction Company	No	
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
Bull's-Eye Boring	No	
Carrera Concrete Construction, Inc.	Yes	DBE
Central Lawn Sprinklers	No	
Clean Cut Tree Service, Inc.	No	
Cobra Concrete Cutting Services Co.	No	
Crown Painting, Inc.	Yes	D/WBE
Evergreen Supply Co.	Yes	D/WBE
Foundation Service Corp.	No	
Gateway Construction Company, Inc.	No	
John Burns Construction Company	No	
Kalgen Consultants, Inc.	Yes	D/MBE
Kapur & Associates, Inc.	No	
Laredo Systems	Yes	D/MBE
Marking Specialists Corporation	No	
Metropolitan Steel, Inc.	Yes	D/MBE
Midwest Fence Corp	No	
Midwestern Electric Co., Inc.	Yes	D/MBE
Omega Demolition Corporation	No	
Quality Saw & Seal	No	
Stalworth Underground	No	
Traffic Control & Protection	No	
Traffic Services, Inc.	No	
Viridian Enterprises, Inc.	Yes	D/MBE
Visu-Sewer of Illinois, LLC	No	
Western Remac, Inc.	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**