

## Jane Addams Construction Projects

**Contract Number:** I-15-4245

**Project Description:** I-90 Landscaping Improvements - Genoa Road

**Budget:** \$1,659,443

**Updated:** 7/27/2017

|                                     |             |                          |                             |
|-------------------------------------|-------------|--------------------------|-----------------------------|
| <b>Notice To Proceed:</b>           | 4/7/2016    | <b>Project Phase:</b>    | Construction                |
| <b>Contract Start Date:</b>         | 4/7/2016    | <b>Route:</b>            | Jane Addams Memorial (I-90) |
| <b>Contract Completion Date:</b>    | 6/15/2018   | <b>Location:</b>         | Milepost 20.75 to 51.0      |
| <b>Contract Award Amount:</b>       | \$1,580,422 | <b>County:</b>           | Boone, Kane, McHenry        |
| <b>Contract Authorized Amount*:</b> | \$1,656,279 | <b>Prime Contractor:</b> | Foundation Mechanics, LLC   |
| <b>Board Approval Date:</b>         | 2/25/2016   | <b>Earned To Date:</b>   | \$1,447,793                 |
| <b>DBE Advertised Goal:</b>         | N/A         | <b>Percent Complete:</b> | 87.412%                     |

### Subcontractor List ^

| <b>Name:</b>                       | <b>Diversity Program:</b> | <b>Diversity Certifications:</b> |
|------------------------------------|---------------------------|----------------------------------|
| Arteaga Landscapes LLC             | No                        |                                  |
| BREEZY HILL NURSERY                | No                        |                                  |
| Cardno, Inc.                       | No                        |                                  |
| Clean Cut Tree Service, Inc.       | No                        |                                  |
| Consolidated Materials             | No                        |                                  |
| Industria, Inc.                    | No                        |                                  |
| Mackie Consultants, LLC            | No                        |                                  |
| National Power Rodding Corporation | No                        |                                  |
| Work Zone Safety, Inc.             | No                        |                                  |

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**