

## Jane Addams Construction Projects

**Contract Number:** I-16-4261

**Project Description:** I-90 Roadway and Bridge Repairs - US Rt 20 to Randall Road

**Budget:** \$1,935,958

**Updated:** 7/27/2017

<b>Notice To Proceed:</b>	5/10/2016	<b>Project Phase:</b>	Construction
<b>Contract Start Date:</b>	5/10/2016	<b>Route:</b>	Jane Addams Memorial (I-90)
<b>Contract Completion Date:</b>	1/11/2017	<b>Location:</b>	Milepost 19.75 to 52.50
<b>Contract Award Amount:</b>	\$1,843,770	<b>County:</b>	Boone, Kane, McHenry
<b>Contract Authorized Amount*:</b>	\$2,060,972	<b>Prime Contractor:</b>	Lorig Construction Company
<b>Board Approval Date:</b>	3/23/2016	<b>Earned To Date:</b>	\$1,884,439
<b>DBE Advertised Goal:</b>	19.00%	<b>Percent Complete:</b>	91.434%

### Subcontractor List ^

<b>Name:</b>	<b>Diversity Program:</b>	<b>Diversity Certifications:</b>
Arteaga Landscapes LLC	Yes	DBE
Atlantic Painting Co.	Yes	D/MBE
Brown R Cartage (dba Traffic Solutions)	Yes	D/MBE
DND Electric, Inc	Yes	MBE, VOSB
Elite Fiber Optics LLC	No	
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
Marking Specialists Corporation	Yes	D/MBE
Northern Contracting Inc	No	
Quality Saw & Seal	No	

\*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

**Construction Contract Tracker reports are updated monthly.**