

Jane Addams Construction Projects

Contract Number:	I-16-4264		
Project Description:	I-90 Barrington Road Pedestrian Overpass Bridge		
Budget:	\$7,409,929	Updated:	7/27/2017
Notice To Proceed:	7/7/2016	Project Phase:	Construction
Contract Start Date:	7/7/2016	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	8/15/2017	Location:	Milepost 62.4 to 62.6
Contract Award Amount:	\$7,057,075	County:	Cook
Contract Authorized Amount*:	\$7,110,692	Prime Contractor:	F.H. Paschen, S.N. Nielsen & Assoc., LLC
Board Approval Date:	5/26/2016	Earned To Date:	\$5,913,407
DBE Advertised Goal:	17.00%	Percent Complete:	83.162%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
AC Iron, LLC	Yes	D/MBE
Aldridge Electric, Inc.	No	
Alumital Corp.	No	
Clausen Structures, Inc.	Yes	DBE
D & H Energy Management Company, LLC	No	
DND Electric, Inc	Yes	MBE, VOSB
Durango Painting	No	
G & L Associates, Inc.	No	
Great Lakes Stair and Steel, Inc.	No	
Industrial Fence, Inc.	Yes	D/MBE, VOSB
JG Demo, Incorporated	Yes	DBE
Kalgen Consultants, Inc.	Yes	D/MBE
Kapur & Associates, Inc.	No	
Kone Elevators, Inc.	No	
M. Cannon Roofing Company, LLC	No	
Marciano Underground LLC	No	
Market Contracting Services, Inc.	Yes	D/MBE
May Aire Htg & Cooling Co Inc	Yes	WBE
Natural Creations Landscaping, Inc.	No	
Plote Construction, Inc.	No	
R. Carrozza Plumbing Co., Inc.	No	
Rasco Mason Contractors, Inc.	No	
Ricci Welch, Inc.	No	
RJ Underground, Inc.	No	
Stalworth Underground	No	
Sterling Commercial Roofing, Inc.	No	
Traffic Control & Protection	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.