

Jane Addams Construction Projects**Contract Number:** I-14-4641**Project Description:** NSMJAWA Hot Tap Watermain Relocation - Barrington Road to Elmhurst Road**Budget:** \$8,362,975**Updated:** 12/15/2016

Notice To Proceed:	4/17/2015	Project Phase:	Construction
Contract Start Date:	4/17/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	8/15/2016	Location:	Milepost 62.2 to 73.5
Contract Award Amount:	\$8,159,000	County:	Cook
Contract Authorized Amount*:	\$8,218,659	Prime Contractor:	TDW Services, Inc.
Board Approval Date:	2/26/2015	Earned To Date:	\$8,218,659
DBE Advertised Goal:	0.00%	Percent Complete:	100.00%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
Benchmark Construction Co., Inc.	No	
Chicagoland Truckin Incorporated	Yes	D/MBE
Civil Contractor & Engineers, Incorporated	Yes	D/MBE
Clausen Structures, Inc.	No	
DLZ Industrial Surveying, Inc.	No	
Geo Services, Inc	Yes	D/MBE
Graef-USA Inc. (Formerly Graef, Anhalt, Schloemer & Associates)	No	
J.A. Watts, Inc.	Yes	D/WBE
Material Solutions Laboratory	No	
Schatz Services, LLC	No	
Stalworth Underground	No	
Stevenson Crane Service, Inc.	Yes	DBE

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.