

Jane Addams Construction Projects

Contract Number:	RR-15-5711		
Project Description:	I-90 Bridge Rehabilitation - Des Plaines River Road to the Kennedy Expressway		
Budget:	\$9,627,689	Updated: 7/27/2017	
Notice To Proceed:	1/7/2016	Project Phase:	Construction
Contract Start Date:	1/7/2016	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	6/11/2017	Location:	Milepost 78.3 to 78.8
Contract Award Amount:	\$9,169,228	County:	Cook
Contract Authorized Amount*:	\$9,416,177	Prime Contractor:	Lorig Construction Company
Board Approval Date:	11/19/2015	Earned To Date:	\$9,084,516
DBE Advertised Goal:	18.00%	Percent Complete:	96.478%

Subcontractor List^

Name:	Diversity Program:	Diversity Certifications:
AC Iron, LLC	Yes	D/MBE
Area Equipment, Inc.	Yes	WBE
Arteaga Landscapes LLC	Yes	DBE
Atlantic Painting Co.	Yes	D/MBE
D2k Traffic Equipment Design Llc	No	
DND Electric, Inc	Yes	MBE, VOSB
Elite Fiber Optics LLC	No	
Injection & Waterproofing Systems, Inc. dba IWS, Inc.	No	
JA Johnson Paving Company	No	
Lindahl Brothers Inc.	No	
Mc Ginty Bros, Inc.	No	
National Power Rodding Corporation	No	
Northern Contracting Inc	No	
Quality Saw & Seal	No	
Western Remac, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.