

Jane Addams Construction Projects

Contract Number:	I-15-4237		
Project Description:	I-90 Widening and Reconstruction - Oakton Street to Mannheim Road		
Budget:	\$61,658,942	Updated: 7/27/2017	
Notice To Proceed:	12/10/2015	Project Phase:	Construction
Contract Start Date:	12/10/2015	Route:	Jane Addams Memorial (I-90)
Contract Completion Date:	12/13/2017	Location:	Milepost 72.7 to 76.7
Contract Award Amount:	\$58,722,802	County:	Cook
Contract Authorized Amount*:	\$63,072,916	Prime Contractor:	Judlau Contracting, Inc.
Board Approval Date:	10/22/2015	Earned To Date:	\$57,031,921
DBE Advertised Goal:	19.00%	Percent Complete:	90.422%

Subcontractor List ^

Name:	Diversity Program:	Diversity Certifications:
Abari Construction, Inc.	Yes	D/MBE
Acura, Inc.	Yes	D/MBE
American Demolition Corporation	No	
Antigo Construction, Inc.	No	
Atlantic Painting Co.	Yes	D/MBE
Brown R Cartage (dba Traffic Solutions)	No	
C3 Corporation	Yes	D/WBE
Chicago Cuts Concrete Cutting	No	
Clausen Structures, Inc.	Yes	DBE
Cobra Concrete Cutting Services Co.	No	
Del Toro Landscaping, Inc.	Yes	D/MBE
Everlights Inc	Yes	D/WBE
Glenbrook Excavating/Concrete	No	
Industria, Inc.	Yes	D/MBE, VOSB
J.A.C.K. Contractor Services, Inc.	No	
Javelina Construction, Inc.	No	
John Burns Construction Company	No	
K-Five Construction Corporation	No	
Maintenance Coatings Co.	No	
Martinez Underground, Inc.	No	
MIDCO Electric Supply, Inc.	Yes	D/WBE
Midwest Fence Corp	No	
Omega Demolition Corporation	No	
Patent LLC	No	
Quality Saw & Seal	No	
S & J Construction Co., Inc.	Yes	D/WBE
Tough Cut Concrete Services, Inc.	No	
Traffic Control & Protection	No	
Traffic Services, Inc.	No	

*The Contract Authorized Amount reflects the Contract Award Amount approved by the Tollway Board and may also reflect change orders and/or extra work orders, also approved by the Board, that result in project cost adjustments in response to unforeseen conditions on the job site, expansion/reduction of scope of work, or project delivery acceleration.

^This list reflects the subcontractors to date; additional subcontractors may be added or deleted throughout the span of the contract.

Construction Contract Tracker reports are updated monthly.